

Bulletin Ref: TSI 0029 Publication Date: 28/05/2010

**TITLE:** Precast Dry Weather Channel

**Bulletin Author:** Matthew Rogers, NMCNomenca

**For further information contact:** [Neil Tinkler](#) (NMCNomenca 07794 031955) / [Gary Jackson](#), STW

**Brief Description:**

Medan Vale Flood Alleviation scheme in Nottinghamshire, involved the laying of 483m of storm water sewer with a new outfall structure; 220m of combined sewer including 100m of on-line gravity tank sewer incorporating a **pre-cast dry weather channel**


**Benefits:**

- **Removed Confined space working**
  - Programme reduced by 2 weeks
  - Reduced costs associated with in-situ construction by 50%
  - Reduction in disruption to the local residents
  - Reduced over-pumping costs by 15%
  - Excellent finish

**Details:**

As part of the detailed design the construction team, along with CPM pipes, promoted the option of pre-casting the dry weather channel to remove the significant risks associated with confined space working. Polysulphide sealant was applied to each joint after installation ensuring that an operative never had to traverse more than 2.5m into a pipe. There were some minor issues to ensure the correct alignment of the channel but these were outweighed by the huge reduction in associated risks.

**Photos:**



Pre-cast channel and benching

**Circulation List:** see ticked boxes below [ [link to the entire Circulation List](#) – [STW \(Notes\)](#) / [Supply Chain \(QP\)](#) ]

|   |   |  |   |
|---|---|--|---|
| <p><b>Asset Creation:</b></p> <ul style="list-style-type: none"> <li>• Water <span style="float: right;"><input type="checkbox"/></span></li> <li style="padding-left: 20px;">- Distribution <span style="float: right;"><input type="checkbox"/></span></li> <li style="padding-left: 20px;">- Water Production <span style="float: right;"><input type="checkbox"/></span></li> <li>• Waste Water <span style="float: right;"><input checked="" type="checkbox"/></span></li> <li style="padding-left: 20px;">- Sewerage <span style="float: right;"><input checked="" type="checkbox"/></span></li> <li style="padding-left: 20px;">- Sewage Treatment <span style="float: right;"><input checked="" type="checkbox"/></span></li> </ul> | <p><b>Service Delivery:</b></p> <ul style="list-style-type: none"> <li>• Water <span style="float: right;"><input type="checkbox"/></span></li> <li style="padding-left: 20px;">- Distribution <span style="float: right;"><input type="checkbox"/></span></li> <li style="padding-left: 20px;">- Water Production <span style="float: right;"><input type="checkbox"/></span></li> <li>• Waste Water <span style="float: right;"><input checked="" type="checkbox"/></span></li> <li style="padding-left: 20px;">- Sewerage <span style="float: right;"><input checked="" type="checkbox"/></span></li> <li style="padding-left: 20px;">- Sewage Treatment <span style="float: right;"><input checked="" type="checkbox"/></span></li> </ul> | <p><b>Commercial Services:</b></p> <ul style="list-style-type: none"> <li>• Water <span style="float: right;"><input type="checkbox"/></span></li> <li>• Waste Water <span style="float: right;"><input checked="" type="checkbox"/></span></li> <li><b>Purchasing</b> <span style="float: right;"><input type="checkbox"/></span></li> <li><b>SQS - H&amp;S</b> <span style="float: right;"><input type="checkbox"/></span></li> <li><b>SQS - Q&amp;E</b> <span style="float: right;"><input type="checkbox"/></span></li> <li><b>Planning &amp; Performance:</b></li> <li>• Water <span style="float: right;"><input type="checkbox"/></span></li> <li>• Waste Water <span style="float: right;"><input checked="" type="checkbox"/></span></li> </ul> | <p><b>Asset Strategy:</b></p> <ul style="list-style-type: none"> <li>• Water <span style="float: right;"><input type="checkbox"/></span></li> <li>• Waste Water <span style="float: right;"><input checked="" type="checkbox"/></span></li> <li>• R&amp;D <span style="float: right;"><input type="checkbox"/></span></li> <li><b>Customer Relations</b></li> <li>• Energy &amp; Carbon <span style="float: right;"><input type="checkbox"/></span></li> <li><b>Supply Chain AMP4 &amp;5</b></li> <li>• All QP Administrators <span style="float: right;"><input checked="" type="checkbox"/></span></li> <li>• Specialist FW Cont <span style="float: right;"><input type="checkbox"/></span></li> </ul> |
|---|---|--|---|